22.	Tamil Nadu	796	458	213	19	673	972	614	211	39	1068	1515	1170	408	111	1817
23.	Tripura	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
24.	Uttar Pradesh	16667	14751	7682	4247	41203	10572	10547	10094	4079	40542	8107	7763	6623	2014	40895
25.	West Bengal	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	TOTAL (STATES)	**32147**	**29328**	**13923**	**5513**	**71938**	**26603**	**26012**	**18148**	**5719**	**78175**	**25079**	**23370**	**16787**	**4009**	**83308**
26.	A&N Islands	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
27.	Chandigarh	2	1	0	0	1	0	0	1	0	0	0	0	0	0	0
28.	D&N Haveli	0	0	0	0	0	2	2	0	0	2	1	1	1	0	2
29.	Daman & Diu	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
30.	Delhi UT	3	6	2	1	11	3	2	2	2	11	4	4	3	3	12
31.	Lakshdweep	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
32.	Pondicherry	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
	TOTAL (UTs)	**5**	**7**	**2**	**1**	**12**	**5**	**4**	**3**	**2**	**13**	**5**	**5**	**4**	**3**	**14**
	TOTAL (ALL-INDIA)	**32152**	**29335**	**13925**	**5514**	**71950**	**26608**	**26016**	**18151**	**5721**	**78188**	**25084**	**23375**	**16791**	**4012**	**83322**

Source: Crime in India

AR-Persons arrested; CS-Persons charge-sheeted; TC-Trial Completed; CV-Persons Convicted; PT-Persons in Custody or Bail during stage of trial at the end of the year.

VI. PERSONS ARRESTED AND THEIR DISPOSAL BY POLICE AND COURT UNDER SC/ST PREVENTION OF ATROCITIES ACT DURING 1996 TO 2000

IV. Persons arrested and their disposal by police and court under protection of civil rights act during 1996 to 2000

		1999					2000				
Sl.No.	State/UT	AR	CS	TC	CV	PT	AR	CS	TC	CV	PT
1	2	3	4	5	6	7	8	9	10	11	12
1.	Andhra Pradesh	1173	1086	739	69	2005	1025	1150	1025	145	2087
2.	Arunachal Pradesh	0	0	0	0	0	0	0	0	0	0
3.	Assam	0	0	0	0	0	0	0	0	0	0
4.	Bihar	1454	1246	908	262	2725	2273	1847	1588	271	2385
5.	Goa	0	0	0	0	0	1	1	0	0	1
6.	Gujarat	1134	1127	579	13	5185	1093	1154	756	27	5573
7.	Haryana	26	24	25	0	56	103	89	32	0	113
8.	Himachal Pradesh	53	53	30	0	214	27	26	21	0	212
9.	Jammu & Kashmir	0	0	0	0	0	0	0	0	0	0
10.	Karnataka	2990	2560	1760	18	8090	3127	3109	1408	13	9791
11.	Kerala	288	437	213	10	1393	348	270	213	7	1444
12.	Madhya Pradesh	1806	1787	1616	397	5367	2328	2321	1502	715	6158
13.	Maharashtra	394	405	362	17	3987	314	281	293	5	3947
14.	Manipur	0	0	0	0	0	0	0	0	0	0
15.	Meghalaya	0	0	0	0	0	0	0	0	0	0
16.	Mizoram	0	0	0	0	0	0	0	0	0	0
17.	Nagaland	0	0	0	0	0	0	0	0	0	0

18.	Orissa	957	845	1318	243	2285	1112	1151	485	54	2951
19.	Punjab	37	26	11	0	27	52	38	1	0	64
20.	Rajasthan	4725	4875	2780	837	12877	4218	4223	2928	697	13934
21.	Sikkim	0	0	0	0	0	0	0	0	0	0
22.	Tamil Nadu	1585	1375	795	99	2339	1372	1120	382	112	2830
23.	Tripura	0	0	0	0	0	0	0	0	0	0
24.	Uttar Pradesh	7927	7529	6795	3304	41098	9288	8683	6415	3354	42925
25.	West Bengal	0	0	0	0	0	0	0	0	0	0
26.	**Total (States)**	**24549**	**23375**	**17931**	**5269**	**87639**	**26681**	**25463**	**17049**	**5400**	**94415**
27.	A & N Islands0	0	0	0	0	0	0	0	0	0	0
28.	Chandigarh	0	0	0	0	0	0	0	0	0	0
29.	D & N Haveli	0	0	0	0	2	1	1	0	0	3
30.	Daman & Diu	0	0	0	0	0	0	0	0	0	0
31.	Delhi UT	11	10	18	4	4	25	24	14	3	14
32.	Lakshdweep	0	0	0	0	0	0	0	0	0	0
33.	Pondicherry	8	0	0	0	0	66	22	0	0	22
34.	**Total (UTs)**	**19**	**10**	**18**	**4**	**6**	**92**	**47**	**14**	**3**	**39**
35.	**TOTAL (All-India)**	**24568**	**23385**	**17949**	**5273**	**87645**	**26773**	**25510**	**17063**	**5403**	**94454**

Annexure No. 13

[*Vide* Unstarred Quesion No. 3484 (b) answered on 23rd April, 2003]

Details of relief and resettlement work received from the Gujarat State Govt. under Gujarat Emergency Earthquake Reconstruction Programme

Details of rehabilitation and resettlement work done under Gujarat Emergency Earthquake Reconstruction Programme

HOUSING

(a) Repair (G1-G4) and Reconstruction (G5)

REPAIRS

Total No. of eligible houses to be repaired	927811
Houses repaired till date	892588(96%)
Repairs under progress	35223

RECONSTRUCTION

Total No. of eligible houses to be reconstructed	214400
Houses reconstructed till date	165517(77%)
Houses under reconstruction	48883

(b) Rubble Removal

The rubble removal activity is completed in the last quarter. The total quantity of rubble removed till date is 109.09 lakh tonnes.

(c) Material banks

Number of material banks	1082
Number of cement bags distributed	18032867

(d) Public Private Partnership Programme

Number of villages adopted	289
Number of houses to be constructed	38463
Houses completed construction	31261
Houses under construction	7202
Number of villages adopted by CII for infrastructure facilities	24

(e) Relocation of villages

FULL RELOCATION	
Number of villages	24
Houses to be relocated	5003
Houses already relocated	4185(84%)
PARTIAL RELOCATION	
Number of villages	37
Houses to be relocated	9150
Houses already relocated	7235 (79%)

All relocated villages will get modern infrastructure facilities including sewerage, water supply, lighting and roads etc. Each relocated village is planned in a way to give open space for every house irrespective of earlier layout.

(f) Quality Audit for Housing

Houses inspected in February (New Construction)	13769
Total houses visited/inspected up to February end 2003	210210

The overall non-conformance observed in February 2003 is 16.9%

HEALTH SECTOR

(a) Anganwadis

• Anganwadis to be repaired	2226
• Anganwadis repaired	1976
• Work in progress	249
• Works yet to commence	250
• Anganwadis to be reconstructed	1104
• Anganwadis reconstructed	118
• Work in progress	212
• Work yet to commence	774

(b) Repairs to Health Facilities (EC Funding)

GENERAL HOSPITALS

• Work yet to commence	5
(estimates prepared and tendering stage)	5

COMMUNITY HEALTH CENTRES

• Work yet to commence	56
(estimates prepared and tendering stage)	56

PRIMARY HEALTH CENTRES

• PHCs Repaired	139
• Work yet to commence	9
(estimates prepared and tendering stage)	130

SUB-CENTRES

• SCs repaired (needs retrofitting)	350
• Work yet to commerce	20
(estimates prepared and tendering stage)	330

DISPENSARIES

• To be repaired	12
• Work yet to Commence (estimates prepared and tendering stage)	12

STAFF QUARTERS	695
• Work yet to commence (estimates prepared and tendering stage)	695
(c) Reconstruction of Health Facilities (EC+NGOs+GoG)	
GENERAL HOSPITALS	5
• Work completed	1
• Work under progress - NGOs	3
• Work yet to commence - EC (estimation stage)	1
• COMMUNITY HEALTH CENTRES	16
• Reconstructed - NGOs	4
• Work under progress - NGOs	7
• Work yet to commence - EC (estimation stage)	5
PRIMARY HEALTH CENTRES	68
• Reconstructed - NGOs	14
• Work under progress - NGOs	25
• Work yet to commence - EC (estimation stage)	29
SUB-CENTRES	242
• Reconstructed - NGOs	146
• Work under progress - NGOs	39
• Work yet to commence - EC (estimation stage)	57
DISPENSARIES	26
• Reconstructed - NGOs	7
• Work under progress - NGOs	7
• Work yet to commence - EC (estimation stage)	12
DISTRICT TRAINING CENTRES	1
• Work under progress - NGOs	1
STAFF QUARTERS	621
• Reconstructed - NGOs	59
• Work under progress - NGOs	126
• Work yet to commence- EC (estimation stage)	436
EDUCATION	
(a) Primary Education	
REPAIRS	
• Classrooms damaged	42678
• Classrooms repaired (DPEP & SSA)	42678 (100%)

RECONSTRUCTION

- Classrooms destroyed 8212
- Taken up under DPEP & SSA 4675
- Taken up by NGOs against destroyed rooms 3537
- Additional classrooms to be reconstructed by NGOs 3938
- Classrooms reconstructed against destroyed classrooms 6935
- By DPEP & SSA 4077
- By NGOs 2858
- Additional classrooms reconstruted by NGOs 1114
- Work under progress 2393
- By DPEP & SSA 598
- By NGOs 1795

MID DAY MEAL SHEDS

- To be repaired 13
- Completed 13
- To be reconstructed 448
- Completed 440
- Under progress 8

(b) Technical Education

REPAIRS

- Institutes to be repaired (minor+major repairs) 35
- Institutes repaired 24
- Works in progress 10
- Works yet to start 1

RETROFITTING

- Institutes to be retrofitted 2
- Institutes repaired 0
- Works in progress 1

RECONSTRUCTION

- Institutes to be reconstructed (includes one institute funded by Kerala Govt.) 2
  (TOR approved for Bhuj Engineering College and consultants to be appointed for Polytechnic)
- Works yet commence(Appointment of consultant stage) 2

(c) Secondary Education

(i) GOVERNMENT SCHOOLS

REPAIRS

- Schools damaged 115
- Schools to be repaired by GIDC/CEPT, NBCC & NCCBM 54
- Plan estimate prepared 51
- Plan submitted to CEPT 49
- Tender approved by EC 48

• Work order issued	47
• Work completed	2
• Work under progress	31
• Works for only 5 worst affected districts taken up on priority	
• Total schools to be repaired by NGOs	4

RECONSTRUCTION

• Schools collapsed	22
• Schools to be reconstructed by GIDC/CEPT,NBCC & NCCBM	20
• Plan estimate prepared	20
• Plan submitted to CEPT	20
• Tender approved by EC	19
• Work order issued	19
• Work completed	14
• Work under progress	5
• Works for only 5 worst affected districts taken up on priority	
• Total schools to be reconstructed by NGOs	1

(ii) GOVERNMENT AIDED

REPAIRS

• Schools damaged	2026
• Schools to be repaired by GIDC/CEPT, NBCC & NCCBM	37
• Plan estimate prepared	37
• Plan submitted to CEPT	37
• Tender approved by EC	36
• Work order issued	36
• Work completed	3
• Work under progress	10
• Works for only 5 worst affected districts taken up on priority	
• Schools to be repaired by NGOs	1
• Schools to be repaired by school management	1105

RECONSTRUCTIONS

• Schools collapsed	123
• Schools to be reconstructed by GIDC/CEPT, NBCC &	
• NCCBM	23
• Plan estimated prepared	23
• Plan submitted to CEPT	23
• Tender approved by EC	23
• Work order issued	23
• Work completed	1
• Work under progress	11

- Works for only 5 worst affected districts taken up on priority
- Total schools to be reconstructed by NGOs 9

(d) Higher Education

REPAIRS	**TOTAL**	**COMPLETED**	**IN PROGRESS**
• Government colleges	11	9	2
• Universities	7	1	6
• Grant in aid colleges	128	78	19
• Total colleges	146	88	27
RECONSTRUCTION			
• Government colleges	2	0	2

(e) Municipal Schools

REPAIRS

- Classrooms damaged 1498
- Classrooms repaired 145

RECONSTRUCTION

- Classrooms destroyed 326
- Classrooms reconstructed 50

PUBLIC BUILDINGS

(a) State (R & B)

MINOR REPAIRS 1797

- Works completed 1715
- Works dropped 82

MAJOR REPAIRS (INCLUDES REPAIRS WITH CONSULTANCY/RETROFITTING) 1240

- Works completed 513
- Works in progress 469
- Works dropped 7

RECONSTRUCTION 831

- Works completed 18
- Works in progress 109

Plinth Level 17
Lintel Level 22
Slab Level 70

RETROFITTING 1800

- Works completed 207
- Works in progress 25
- Works dropped 26

(b) Panchayat Buildings

MINOR REPAIRS		1206
● Works completed		963
● Dropped		243
RECONSTRUCTION		**825**
● Works completed		173
● Works in progress		381
	Plinth Level	23
	Lintel Level	28
	Slab Level	330
RETROFITTING		**2466**
● Works yet to commence (appointment of consultant is under progress)		2466
RURAL ROADS		
● Total packages		26
● Roads length (kms.)		1309.25

Status of works in the four towns of Kutch is shown below.

	Rapar	Bhachau	Anjar	Bhuj
Plot demarcation of TPS	NA	Under Progress	Under Progress	Under Progress
Infrastructure works	-	Under Progress	-	Under Progress
Cases for possession of land not taken	2	16	9	92
Relocation Sites				
Total no. Applications received	54	316	134	6059
Applications accepted	23	78	77	2386
No. of Plots allotted	23	78	0	1963
Pending/Under scrutiny applications	*0*	*0*	*9*	*3458*
Applications rejected	31	238	48	215
Buildings Permissions				
Applications for building permissions	122	1677	580	740
Applications sanctioned	103	905	345	648
Application pending for further information	19	667	97	79
Applications rejected	0	105	138	13

(b) GUDCO

The procurement status for the Urban Infrastructure projects under various subcomponents is given in table below.

Summary Of Procurement Status For Urban Infrastructure Projects

Component	Estimated Cost (Rs. in Crores)	No. of Projects	Tenders opened	Cost of tenders opened	Awarded cost (Rs. in Crores)	Contracts awarded
Urban Transport	273.18	35	28	217.18	195.28	26
Water Supply & Sewerage	167.30	17	15	142.77	142.77	15
Municipal Buildings	34.94	18	14	27.68	27.68	14
Solid Waste Mgmt	23.30	3	0	0.00	0.00	0
Total	**498.72**	**73**	**57**	**387.63**	**365.73**	**55**

STATE ROADS & BRIDGES

Phase I

- Strengthening of Roads (kms.) 185
- Works completed-(100%) 185

REPAIR

- Bridges/Associated Structures (WB+Department) 143
- Works completed 96
- Works in progress 31

RECONSTRUCTION

- Bridges/Associated Structures (WB+Department) 39
- Works completed 20
- Works in progress 18
- Phase II
- Reconstruction (kms.) 1060
- Consultant appointed. Survey work is in progress.

INDUSTRIES

(a) SUBSIDY ASSISTANCE TO SMALL INDUSTRIES (IC+Fin. Corps.)

- Applications sanctioned 2127
- Units disbursed assistance 1496
- Subsidy assistance disbursed (Rs. Lakhs) 6871.47

(b) CASH ASSISTANCE TO SMALL CABINS & SHOPS

- Applications received 28312
- Applications rejected 15122
- Units sanctioned 13190
- Units given the disbursements 13164
- Cash assistance disbursed (Rs. Lakhs) 517.62

(c) SUBSIDY AND INTEREST SUBSIDY TO SERVICE AND TRADE UNITS

- Applications received 24045
- Applications rejected/closed 11441
- Applications sanctioned 4429
- Units given the disbursements 2009
- Pending applications 27
- Cash assistance disbursed (Rs. Lakhs) 2346.17

COTTAGE & RURAL INDUSTRIES

(a) TOOL KITS TO ARTISANS (Each costing Rs. 3000/-)

- Applications received 32692
- Applications rejected 14024
- Applications sanctioned 18668
- Tool kits distributed 17849

(b) LOOMS TO HANDLOOM ARTISANS (Each costing Rs. 14000/-)

- Applications received 7624
- Applications rejected 4205
- Applications sanctioned 3419
- Handlooms distributed 2964

(c) TOOL KITS TO HANDICRAFT ARTISANS (Each costing Rs. 4000/-)

- Applications received 27212
- Applications rejected 13721
- Applications sanctioned 13491
- Tool kits distributed 12586

(d) LOAN SUBSIDY

- Applications received 62016
- Applications sanctioned by DIC 21177
- Applications sanctioned by Bank 14460
- Applications disbursed 11890
- Amount disbursed (Rs. in Lakhs) 5625.98

(e) WORKING CAPITAL ASSISTANCE FOR HANDLOOM WEAVERS (Rs. 10000/- for each handloom weaver)

• Applications received	4754
• Applications rejected	960
• Applications sanctioned	3794
• Applications disbursed	2500

TOURISM

• Applications received	130
• Applications sanctioned	57
• Applications closed (transferred/regretted)	41
• Applications disbursed	34
• Sanctioned amount (Rs. in Lakhs)	5090.00
• Amount disbursed (Rs. in Lakhs)	297.118

DAM SAFETY AND IRRIGATION

(a) Restoration of Dams (245)	100% completed
(b) Strengthening of Dams	
• Dams to be strengthened	222
• Designs completed	71
• Design reviewed by Dam Safety Review Panel	36
• Estimates prepared	21

RURAL WATER SUPPLY

• Tube wells to be drilled	202
• No. of villages covered	152
• Success in Tube wells drilled	190
• Failed/Abandoned tube wells	12
• % of work completed	100%
• Rural Water Supply Schemes	11
• No. of towns covered	11
• No. of villages covered	946
• Contracts awarded/approved	10
• Bulk & Other Water Supply Schemes	8
• No. of towns covered	11
• No. of villages covered	30
• Contracts awarded/approved	8
• Pipelines to be laid in all the above schemes (kms)	1848.27
• Pipeline laid	1277.57
• Structures to be constructed	566

- Structures in progress 431
- Structures dropped 48

POWER

- Packages 23
- Orders issued 11
- Pending with ADB 1
- Price bid evaluation (ADB accorded approval) 6
- Technical bid evaluation (ADB accorded approval) 2
- Technical & price bid evaluation under scrutiny 1

Temporary Shelters for GEB Staff	Work completed (448 structures)
Reconstruction of buildings—Kutch & Other Districts (Package I & II)—520 structures	Work yet to commence (Material procurement is in progress)
Construction of 16 temporary platform with sheds for control room, buildings of GEB in Kachchh area	Work completed for 8 sheds, tenders for 8 sheds have been invited
Damages to Transmission Equipment—Rajkot, Surendranagar, Jamnagar, Banaskantha	Work completed
Damages to Transmission Equipment Kutch	78.3% Work completed (Material procurement will be completed by Sep., 03 & work will be completed by Dec., 03)
Strengthening of transmission line (948 Km) — Kutch Strengthening of transmission line (2103 Km.)—Rajkot, Surendranagar, Jamnagar, Banaskantha	Material procurement is in progress & work will be completed by July, 04
Damages to Distribution Network—Bhuj Area	25% Work completed (Material Procurement will be completed by Sep., 03 & work will be completed by Dec., 03)
Strengthening of Distribution Network—Kutch	Work yet to commence (Material procurement will be completed by Sep., 03 & work will be completed by Dec., 03)
Damages to Distribution Network—Rajkot, Surendranagar, Jamnagar, Banaskantha	28% Work completed (Material procurement will be completed by Sep., 03 & work will be completed by Dec., 03)

AGRICULTURE

(a) INPUT KITS

- Applications received 58749
- Applications rejected 586
- Applications sanctioned 58163
- Assistance for kits disbursed 58163
- Amount disbursed (Rs. in Lakhs) 6791.55

(b) PUCCA STRUCTURES ON FARM

- Applications received 76519
- Applications rejected 29690
- Applications sanctioned 46829
- Applications disbursed 46827
- Amount disbursed (Rs. in Lakhs) 1958.51

(c) IRRIGATION ASSETS

- Applications received 145911
- Applications rejected 66394
- Applications sanctioned 79392
- Applications disbursed 77941
- Amount disbursed (Rs. in Lakhs) 1159.10

LIVELIHOOD REHABILITATION

Details of projects under implementation under Women's Livelihood Restoration Project are shown in Table below.

Details of various Women's Livelihood Restoration Project

(Rs. in Lakhs)

Organisation	District	Beneficiaries Total	Beneficiaries Covered	Project cost	Amount disbursed
Cohesion Foundation	Kutch & Rajkot	5500	2385	238.84	17.50
Gramin Seva Trust	Surendranagar	325	225	28.79	19.47
Deepak Charitable Trust	Surendranagar	700	363	81.56	32.20
JIVAN	Jamnagar	785	300	69.01	18.57
HUM (Handspun for Urban Market)	Kutch	570	152	55.65	17.57
Premal Jyot Society	Rajkot	1500	840	65.50	9.50
(Ashadeep·Fruit) RUDMI	Surendranagar	450	250	51.20	5.48
MARAG	Surendranagar	700	41	80.60	33.34
Lok Vikas	Patan	300	0	25.34	3.37
YMC	Kutch	510	500	38.26	5.40
Udyog Bharti Foundation	Patan	300	180	28.96	3.55
Shri Vardhman Gruh Udhog Mahila Mandal	Surendranagar	250	0	25.13	2.58
Self Employment Projects	All five districts	5430	2400	266.99	132.56
Total		17320	7636	1055.83	301.09

Self-help Groups

Total SHGs formed	215
No. of women covered	3064
No. of Co-operatives formed	4

COMMUNITY PARTICIPATION

- 679 disaster preparedness groups have formed and provided training on disaster preparedness & retrofitting. These include 484 groups set up by NCPDP.

(a) Consultancy Services

- Seismic Advisor, Training, Preparation of Technical Standards & Literature
- NGO Coordination in Kutch, Information Dissemination amongst people.
- Training, Preparation of Audio, videocassettes
- Training for engineers and masons under "Disaster Preparedness Brigade" programme
- Communication and External Relations.

(b) Training and Workships

- Conducted over 50 training programmes for 6200 Engineers and 29679 Masons.
- Community workshop on Women led Disaster preparedness in 11 districts of Gujarat.
- Interactive workshop in Gandhidham.
- Workshop on 'Project Implementation' for review of ongoing SGEERP.
- Workshop on 'Safeguards for discussing the measures already adopted, their status and future strategies regarding in voluntary resettlement, indigenous people, environmental assessment, cultural property and dam safety.

(c) Information, Education & Communication Campaign

IEC Activities — Exhibitions:

- Exhibition on R & R during the Vidhan Sabha session.
- Exhibition on Disaster Preparedness in joint collaboration with GSDMA and UNDP was held in the Janmashtmi fair in Rajkot.
- GSDMA's exhibit put up as a part of Gujarat Pavilion in India International Trade Fair (IITF) at New Delhi.
- Exhibition to highlight the reconstruction and rehabilitation programme.
- IEC Activities - Publications:
- Full-page advertisement in Kutch Mitra and in Phoolchab dailies about the proper methodology to be adopted for reconstruction of houses.
- Published 20-page booklet in English highlighting the perspective of the entire programme.
- Published Sectoral brochures in Gujarati — one each for the four towns of Kachchh.
- Distributed thematic posters in villages throughout the state.
- Booklets, handbills, posters and press advertisement on "Cyclone Preparedness" were prepared and released for the public awareness.

- A booklet was printed and released to public on 500 days progress of GEERP.
- A leaflet showing GEERP progress distributed in IITF.
- GSDMA brochures printed.
- Participation in 12th Roorkee Symposium on Earthquake, wherein our project was discussed in front of eminent earthquake experts and scientists. A poster on theme from 'rubble to resurgence' was put on display, along with distribution of 50 leaflets highlighting program in GEERP.

IEC Activities:

- Displayed messages on hazard resistant construction on 600 state transport buses in five worst affected districts.
- A twenty minutes film titled "From Tears to Smile' shown at IITF.
- Seven types of hoardings at stategic locations in the entire state
- A multi media CD 'Making the difference' prepared for disseminating progress in 700 days from the earthquake.
- IEC campaign at the state, national and international levels
- Four Shake Table Demonstrations and video shows on these
- Video conference among PMO, CMO and villages
- GSDMA opened camp office at Bhuj for information dissemination, facilitation and coordination of NGO activities.
- Telemedicine software to be installed at Ahmedabad civil hospital and one remote area.
- A cell started in collaboration with Bh ADA and UNNATI to encourage people's active participation in the urban reconstruction and to link people with govt. set up thereby encouraging seismically safe reconstruction.
- Around 18,000 gram sabhas conducted —"Do's Don'ts for EQ" circulated and discussed.

Information Dissemination Material

Details of Information Dissemination Material

Material	Purpose	Copies distributed till date
Pamphlets (3 different types)	For distribution among the affected.	485000
Nirdeshika (1 and 2)	For public distribution.	710000
Posters (1-10)	For display at public places.	44000
Guidelines by Dr. Arya (3000 x 4)	For engineer training.	12000
Training literature by IIT Mumbai	For engineer training.	Vol. 1-220, Vol. 2-220, Vol. 3-220